BRUHAT BANGALORE MAHANAGARA PALIKE

BRUHATH BANGALORE MAHANAGARA PALIKE

BYATARAYANAPURA DIVISION

Comparitive Statement

Name of Work:	Providing new borewlls and CC roads, drains developments in Rachenahalli and other adjusted layout
Estimate Amount:-	Rs 199.00 LAKHS

Sl. No.	Description of Work	Unit	Qty as per Quoted Rate			Total Executed Qty	Qty. as per Anticipated upto 125%			Qty. as per Anticipated above 125%				Difference		Remarks
			Qty	Rates	Amount		Qty.	Rates	Amount	Qty.	Rates	Amt	AMOUNT	excess amount	Savings amount	
1	2	3	4	5	6	7	8	9	10	11	12	13	15	16	17	18
1	Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications and as per the directions of the Engineer in charge	Cum	882.29	207.60	183164.00	876.54	876.54	207.60	181970.00	0.00	207.60	0.00	181970.00	0.00	1194.00	
2	Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms thick, well compacted, in foundation including cost of all materials, labour, HOM curing complete as per specifications and as per the directions of the Engineer in charge	Cum	90.71	5505.64	499423.00	127.53	113.39	5505.64	624278.00	14.14	5989.25	84669.00	708947.00	209524.00	0.00	
3	Providing laying plain/ reinforced cement concrete for side Drains Using M20 nominal mix Concrete with OPC at 300kgs With 20mm and Down size granite metal coarse aggregate at 0.69cum and fine aggregate at 0.43cum Machne mixed, well compacted for wall and Bottom including centering shuttering,cost of materials,HOM of Machinery,Curing Etc.,Complete Excluding cost of Steel as per morth MORTH specification No. 1500, 1700, 2200. Including Cost of material, Labour, HOM complete as per specifications and as per the directions of the Engineer in charge	Cum	224.62	7070.20	1588109.00	283.20	280.78	7070.20	1985136.00	2.42	7729.67	18712.00	2003848.00	415739.00	0.00	
4	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications and as per the directions of the Engineer in charge	tonne	14.11	72326.98	1020581.00	15.61	15.61	72326.98	1128735.00	0.00	72326.98	0.00	1128735.00	108154.00	0.00	
5	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing.including cost of alll materials, labour,hire charges of machinery,loading,unloading,lead and lift,transportation etc ,complete as per specifications and as per the directions of the Engineer in charge. (Data Rate)	Sqm	1073.97	2337.00	2509868.00	695.06	695.06	2337.00	1624344.00	0.00	2337.00	0.00	1624344.00	0.00	885524.00	
6	Providing and Fixing pre cast covering Slab 250mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work,curing,including cost of alll materials, labour,hire charges of machinery, loading, unloading, lead and lift,transportation etc ,complete as per specifications and as per the directions of the Engineer in charge	Sqm	43.20	5418.00	234058.00	102.90	54.00	5418.00	292572.00	48.90	5418.00	264941.00	557513.00	323455.00	0.00	
7	Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in volume and stock piling at designated locations and disposal of dismantled materials stacking serviceable and unserviceable materials seperately complete as per specifications and as per the directions of the Engineer in charge	cum	848.38	1022.74	867673.00	777.51	777.51	1022.74	795194.00	0.00	1022.74	0.00	795194.00	0.00	72479.00	
8	Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications and as per the directions of the Engineer in charge	cum	1619.20	56.26	91097.00	1547.45	1547.45	56.26	87060.00	0.00	56.26	0.00	87060.00	0.00	4037.00	
9	Stone dust / Grit 4.75 mm to 0.075 mm For Road Strengthening For UGD Cut portion ,complete as per specifications and as per the directions of the Engineer in charge	cum	491.46	1060.00	520948.00	402.23	402.23	1060.00	426362.00	0.00	1060.00	0.00	426362.00	0.00	94586.00	

Scanned by CamScanner

Sl. No.	Description of Work	Unit	Qty as per Quoted Rate			Total Executed Qty	Qty. as per Anticipated upto 125%			Qty. as per Anticipated above 125%			AMOUNT	Difference		Remarks
			Qty	Rates	Amount		Qty.	Rates	Amount	Qty.	Rates	Amt		excess amount	Savings amount	
1	2	3	4	5	6	7	8	9	10	11	12	13	15	16	17	18
10	Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications and as per the directions of the Engineer in charge	cum	491.46	2001.28	983550.00	402.23	402.23	2001.28	804971.00	0.00	2001.28	0.00	804971.00	0.00	178579.00	
11	Compaction of original ground by mechanical means including filling in depression occuring during rolling including cost of all labour, HOM complete as per specifications and as per the directions of the Engineer in charge	Sqm	4242	6.36	26979.00	4420.70	4420.70	6.36	28116.00	0.00	6.36	0.00	28116.00	1137.00	0.00	
12	Providing and laying in position plain cement concrete of Mix 1:4:8 with OPC @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM curing complete as per specifications and as per the directions of the Engineer in charge	cum	636.28	5408.12	3441085.00	687.13	687.13	5408.12	3716082.00	0.00	5408.12	0.00	3716082.00	274997.00	0.00	
13	Cement concrete pavement.Construction of un-reinforced plain cement concrete pavement, using a grade concrete M30 over a prepared base with OPC coarse aggregate @ 0.69cum fine aggregate @ 0.46cum,coarse and fine aggregate confirming to IS:383-2016,with superplastisiser @3lts confirming to IS9103-2008mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished in a continuous operation including provision of contraction, expansion, construction and longitudinal joints including groove cutting charges, joint filler, separation membrane, selant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades, textured with texturing machine,and curing including cost of all materials,labour,hire chargedof machines,all lead and lift charges etc.,	Cum	636.28	5210.96	3315630.00	687.92	687.92	5210.96	3584735.00	0.00	5210.96	0.00	3584735.00	269105.00	0.00	
14	Geophysical investigation of site for sinking Borewell for supplying drinking water to the habitation either through the Hand pump, MWS of P.W.S.S by vertical electrical sounding by adopting Venner or Schlumberger's method, including reconnaissance survey of geological formation, Gerophysical investigation of existing Ground Wate in the vicinity, its qualityf 1.0 meter in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instrument and accessories to work site., engaging techinical personal and labour required etc., complete as per specifications and as per the directions of the Engineer in charge	Each BW	2.00	1938.46	3877.00	2.00	2.00	1938.46	3877.00	0.00	1938.46	0.00	3877.00	0.00	0.00	
15	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) complete as per specifications and as per the directions of the Engineer in charge	Rmtr			0.00				0.00						0.00		
	0 to 50 m	Rmtr	100.00	315.18	31518.00	100.00	100.00	315.18	31518.00	0.00	315.18	0.00	31518.00	0.00	0.00	
	50 to 100 m	Rmtr	100.00	412.00	41200.00	100.00	100.00	412.00	41200.00	0.00	412.00	0.00	41200.00	0.00	0.00	
	100 to 150 m	Rmtr	100.00	458.35	45835.00	100.00	100.00	458.35	45835.00	0.00	458.35	0.00	45835.00	0.00	0.00	
	150 to 200 m	Rmtr	100.00	484.10	48410.00	100.00	100.00	484.10	48410.00	0.00	484.10	0.00	48410.00	0.00	0.00	
	200 to 250 m	Rmtr	100.00	560.32	56032.00	100.00	100.00	560.32	56032.00	0.00	560.32	0.00	56032.00	0.00	0.00	
	250 to 300 m	Rmtr	100.00	600.49	60049.00	100.00	100.00	600.49	60049.00	0.00	600.49	0.00	60049.00	0.00	0.00	

Scanned by CamScanner

	Description of Work	Unit	Qty as per Quoted Rate			Total Executed Qty	Qty. as per Anticipated upto 125%			Qty. as per Anticipated above 125%			AMOUNT	Difference		Remarks
			Qty	Rates	Amount		Qty.	Rates	Amount	Qty.	Rates	Amt		excess amount	Savings amount	
1	2	3	4	5	6	7	8	9	10	11	12	13	15	16	17	18
16	Supply of ISI mark 175 mm nominal bore, Plain end steel casing pipe - grade of Steel Fee 410 of wall thickness 5.4mm thick confirming to IS 4270:2001 and latest amendments, electric resistance welded steel tube material and confirming to IS 1387/1993 and manufactured by baseic open hearth electric or basic oxygen process in random length of 5 to 7 mts both ends threaded confirming tio IS 554/1985, one end fixied with socket confirming to IS 4270:2001 and the other end with screwed pipes ISI Marking weighing 25.10Kg/mtr (Inclusive of all taxes and durties) Prices include Collar-medium duty complete as per specifications and as per the directions of the Engineer in charge	Rmtr	140.00	1325.00	185500.00	140.00	140.00	1325.00	185500.00	0.00	1325.00	0.00	185500.00	0.00	0.00	
17	Supplying and drawing 3 core flat PVC sheathed submersible pump cable manufactured with electrolytic grade copper with flexible copper with low resistance conductor confirming to table 3 class 5 of IS:8130-1984 and virgin grade PVC insulation and powder coating extruded PVC sheathed suitable for working voltage upto 1100Volts as per IS-694:1990 & confirming to GTP of GROUP-A. P. No. 12 / 1 No. 2.10.4(1) 3C x 4 Sqm mmcomplete as per specifications and as per the directions of the Engineer in charge	Mtr	1080.00	126.70	136836.00	1080.00	1080.00	126.70	136836.00	0.00	126.70	0.00	136836.00	0.00	0.00	
18	Labour charges for erection as new /repaired submercible pumpset allong with GI pipe (32/50mm) cable (new submercible pumpset if required will be supplied by the department free of cost and released pumpset shoud be handed over to department including transportation (Each lenth =6.00) complete as per specifications and as per the directions of the Engineer in charge	Per Length	90.00	88.00	7920.00	90.00	90.00	88.00	7920.00	0.00	88.00	0.00	7920.00	0.00	0.00	
19	Supplying and fixing 20"x20"x2.5" polished wood board made of not less than 15mm thick plank on both sides with planks made out of not more than 2 pieces and fixing the same to the wall using tapered inverted wooden plugs screws etc., complete as per specifications and as per the directions of the Engineer in charge	Each	2.00	302.00	604.00	2.00	2.00	302.00	604.00	0.00	302.00	0.00	604.00	0.00	0.00	
20	Supplying of 1.1 KV LT UG cable having aluminum conductor PVC insulated, extruded inner sheathed, galvanized, steel strip (except 2CX10Sq.mm wire armoured) confirming to IS-3975:1990 (No. of Strip indicated in GTP) & extruded PVC outer sheathed armoured cable with specified IS-1554 Part-1:1988 & confirming to GTP of GROUP-A, complete as per specifications and as per the directions of the Engineer in charge	Mtr	60.00	140.40	8424.00	60.00	60.00	140.40	8424.00	0.00	140.40	0.00	8424.00	0.00	0.00	
21	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required.In existing trench/duct.complete as per specifications and as per the directions of the Engineer in charge	Mtr	60.00	10.80	648.00	60.00	60.00	10.80	648.00	0.00	10.80	0.00	648.00	0.00	0.00	
22	Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc.,complete as per specifications and as per the directions of the Engineer in charge	Mtr	50.00	85.00	4250.00	50.00	50.00	85.00	4250.00	0.00	85.00	0.00	4250.00	0.00	0.00	
23	Supplying and fixing of class A (medium duty) GI pipe of wall thickness not less than 3.25mm on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV complete as per specifications and as per the directions of the Engineer in charge	Mtr	8.00	345.00	2760.00	8.00	8.00	345.00	2760.00	0.00	345.00	0.00	2760.00	0.00	0.00	
24	Supplying and fixing L.T. cast Iron pot heads suitable for 1.1 KV class UG cable filled with necessary bitumen/insulating compound complete with terminals, clamps, bolts, nuts and washers etc., complete as per specifications and as per the directions of the Engineer in charge	No.	2.00	280.00	560.00	2.00	2.00	280.00	560.00	0.00	280.00	0.00	560.00	0.00	0.00	
25	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipment's on the meter board using 40mm dia 2.90mm thick GI pipe 2.5 mtr long buried in a pit ... The pit should be filled with equal proportion of salt and charcoal 150mm all-round the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using 12mm dia bolts, nuts, washers and check nuts etc., the pipe shall have 16 through holes of 122 mm dia, complete as per specifications and as per the directions of the Engineer in charge	No	2.00	2727.00	5454.00	2.00	2.00	2727.00	5454.00	0.00	2727.00	0.00	5454.00	0.00	0.00	
26	Supplying & fixing of Porcelain fuse channel with cut out on existing wooden/panel using necessary nuts, bolts and washers.complete as per specifications and as per the directions of the Engineer in charge	No.	12.00	180.00	2160.00	12.00	12.00	180.00	2160.00	0.00	180.00	0.00	2160.00	0.00	0.00	

Scanned by CamScanner

	Description of Work	Unit	Qty as per Quoted Rate			Total Executed Qty	Qty. as per Anticipated upto 125%			Qty. as per Anticipated above 125%			AMOUNT	Difference		Remarks
			Qty	Rates	Amount		Qty.	Rates	Amount	Qty.	Rates	Amt		excess amount	Savings amount	
1	2	3	4	5	6	7	8	9	10	11	12	13	15	16	17	18
27	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, 10K and complete wiring as required confirming to IEC 60898. 5-32Amps Group A TPN complete as per specifications and as per the directions of the Engineer in charge	No	2.00	1547.00	3094.00	2.00	2.00	1547.00	3094.00	0.00	1547.00	0.00	3094.00	0.00	0.00	
28	Fabricating supplying and mounting MS box made out ... SWG suitable for floor / wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished with 2 coats of red oxide primer paint and finally finished with approved colour enameled metal paint etc., complete complete as per specifications and as per the directions of the Engineer in charge	Sq.Cm	46800.00	0.33	15444.00	46800.00	46800.00	0.33	15444.00	0.00	0.33	0.00	15444.00	0.00	0.00	
29	Earthwork excavation for pipeline trenches including deporiting or bank up to a lead of 50 mtrs including shiriry and statting danger lighting and using site rails and boming poles at every 100 mtrs wherever necessary as directed in th following strructure manhole.complete as per specifications and as per the directions of the Engineer in charge	Cum	675.00	188.00	126900.00	675.00	675.00	188.00	126900.00	0.00	188.00	0.00	126900.00	0.00	0.00	
30	Providing and instalation at site of works P.V.C.Pipes including cost of pipes and specials and incluidng lowring into trenches, laying true to line, level and perfect linking at joints, leak proof including jointing encasing the pipe alround to a depth Not less than 15cm with grave or selected earth avalabile from the execavation Etc., complete as per specifications and as per the directions of the Engineer in charge	Rmtr	1500.00	123.00	184500.00	1500.00	1500.00	123.00	184500.00	0.00	123.00	0.00	184500.00	0.00	0.00	
31	Refilling the basement and pipeline treanches with secleted available earthe for trench excavation including authority condition in layers from thedi including disponsary of the sunplus earth with a heavy 200 mtrs complete as per specifications and as per the directions of the Engineer in charge	Cum	675.00	61.00	41175.00	675.00	675.00	61.00	41175.00	0.00	61.00	0.00	41175.00	0.00	0.00	
32	Code No.: 3008 Providing 250mm dia PVC Pipe 10kg/cmcomplete as per specifications and as per the directions of the Engineer in charge	Rmtr	36.00	2203.39	79323.00	36.00	36.00	2203.39	79323.00	0.00	2203.39	0.00	79323.00	0.00	0.00	
33	Providing and fixing Borewell Cap and Clamp Set complete as per specifications and as per the directions of the Engineer in charge	Set	2.00	1800.00	3600.00	2.00	2.00	1800.00	3600.00	0.00	1800.00	0.00	3600.00	0.00	0.00	
34	Supply and delivery at site brand New texmo/ innoval/ Lubi/ Sabar / Atalanta/ Calamal/ make suitable for vertical installation in 150mm dia bore well comprising of single stage or multistage CF pump close coupled by meansn of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water (Wet type) squirrel cage submersible induction motor suitable for opertation of 3PH., 50 Hz, 380/440 volts AC supply fitted with required aqccessories such as suction, casing suction strainers sand guard Non return value etc. complete . The pump and motor shall form an integral unit with all the required fittings 12.50 HP 25 stage. ATALANTA< SUGNA< CRI, KIRLOSKAR and other Equivalent Pumps complete as per specifications and as per the directions of the Engineer in charge	No	2.00	56414.00	112828.00	2.00	2.00	56414.00	112828.00	0.00	56414.00	0.00	112828.00	0.00	0.00	
35	Providing GI Pipe 50 mm 'B' Class Pcomplete as per specifications and as per the directions of the Engineer in charge	m	520.00	415.00	215800.00	520.00	520.00	415.00	215800.00	0.00	415.00	0.00	215800.00	0.00	0.00	
36	Providing Collar 50 mmcomplete as per specifications and as per the directions of the Engineer in charge	No	90.00	180.00	16200.00	90.00	90.00	180.00	16200.00	0.00	180.00	0.00	16200.00	0.00	0.00	
37	Providing and fixing 50mm nominal bore gun metal non-return complete as per specifications and as per the directions of the Engineer in charge	Nos	2.00	1800.00	3600.00	2.00	2.00	1800.00	3600.00	0.00	1800.00	0.00	3600.00	0.00	0.00	
38	Providing NP/CP waste unions conforming to ISI specifications and fixing them in position as per directions including cost of materials, fixtures and conveyance to work spot etc., complete.- for 50mm dia:complete as per specifications and as per the directions of the Engineer in charge	Each	2.00	222.60	446.00	2.00	2.00	222.60	446.00	0.00	222.60	0.00	446.00	0.00	0.00	
39	Providing outdoor panel upto 15.00 HP complete as per specifications and as per the directions of the Engineer in charge	No.	2.00	15500.00	31000.00	2.00	2.00	15500.00	31000.00	0.00	15500.00	0.00	31000.00	0.00	0.00	
40	Providing and fixing in position brass gate valve with C.I wheel of approved quality (screwed end) 65mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications and as per the directions of the Engineer in charge	Each	15.00	2229.18	33438.00	15.00	15.00	2229.18	33438.00	0.00	2229.18	0.00	33438.00	0.00	0.00	

Scanned by CamScanner

Sl No	Description of Work	Unit	Qty as per Quoted Rate			Total Executed Qty	Qty. as per Anticipated upto 125%			Qty. as per Anticipated above 125%			AMOUNT	Difference		Remarks
			Qty	Rates	Amount		Qty.	Rates	Amount	Qty.	Rates	Amt		excess amount	Savings amount	
1	2	3	4	5	6	7	8	9	10	11	12	13	15	16	17	18
51	KSRB 5.2-3 : Providing and constructing granite / trap / basalt size stone masonry in foundation cement mortar 1:6, stone hammerd dressed in course including cost of materials, labour, curing complete as per specifications. KBS 5.1.13 P.NO.23,I.NO.5.6	Cum			0.00	11.10	11.10	1019.72	11319.00	0.00	1019.72	0.00	11319.00	11319.00	0.00	
52	KSRB 5-14.1 : Providing and constructing load bearing wall with solid concrete blocks having block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2 confirming to IS 2185 (Part 1):2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials labour charges, scaffolding, curing, hire charges of machineries etc., complete as per specifications. KBS No.5.4. (P.No-27,I No-5.26.2) solid concrete blocks of size 400x150x200mm	Sqm			0.00	0.83	0.83	5989.25	4987.00	0.00	5989.25	0.00	4987.00	4987.00	0.00	
	Total of PWD SR 2018-19 Items				**16791550.00**								13482326.00	1294962.00	350875.00	
	Total of Other Items												3691242.00	323455.00	885524.00	
	Sub Total Amount				**16791550.00**								17173568.00	1618417.00	1236399.00	
	Add KRIDL @ 4%				**671663.00**								686943.00	64736.00	49456.00	
	Total Amount				**17463213.00**								17860511.00	1683153.00	1285855.00	

Note. The amount of Rs 3,97,298.00 savings in GST will be utilized to Execute the work.

Cross Check

Tender Amount	**17463213.00**
Executed Amount	**17860511.00**
	-397298.00

Total Saving Amount	**1285855.00**
Total Excess Amount	**1683153.00**
	-397298.00

Assistant Executive Engineer,
R.R. Nagar, Sub-Division,
KRIDL, BBMP, Bangalore

Assistant Engineer
30.09.2022
ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-26

Executive Engineer
ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬೆಂಗಳೂರು ನಗರ ವಿದ್ಯುತ್ ಸರಬರಾಜು ಮತ್ತು ಮೂಲಸೌಕರ್ಯ ಅಭಿವೃದ್ಧಿ ಯೋಜನೆ
ಬೆಸ್ಕಾಂ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ ಬೆಂಗಳೂರು-560002.

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner